COMPANY NAME

LICENSE #

ADDRESS

POOL CONSTRUCTION

# Inspection Checklist

PHONE

EMAIL

PERMIT #

JURISDICTION

## 01 Project

CUSTOMER

PROJECT ADDRESS

JOB #

INSPECTION LINE

PERMIT ISSUED

POOL TYPE

☐ Gunite ☐ Shotcrete ☐ Other:

SUPERINTENDENT

**Before you start.** Inspections, their order, and what is checked vary by jurisdiction. Edit this list to match the inspections on your permit and the code edition your jurisdiction has adopted. Keep the permit card and approved plans on site for every inspection.

## 02 Inspections

Check each item before you call for the inspection

### 1 Layout / setback

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ Pool and spa outline painted or staked per the approved site plan
- ☐ Utility locate (811) marked and clear of the dig area
- ☐ Setbacks to property lines, house, septic, and easements measured
- ☐ Equipment pad location matches the plan

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

### 2 Pre-gunite / pre-shotcrete: steel & bonding

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ Rebar size, spacing, and laps match the engineered plan
- ☐ Bond wire attached to the steel shell
- ☐ Depths and dimensions match the plans
- ☐ Steel supported on chairs or dobies, not lying on soil
- ☐ Light niches, metal fittings, and rail or ladder cups bonded

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

### 3 Plumbing pressure test

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ All lines capped and holding pressure; gauge visible
- ☐ Pipe sizes and materials match the plan
- ☐ Gas line tested, if a gas heater is installed (often a separate permit)
- ☐ Suction outlets and main drains meet anti-entrapment requirements
- ☐ Skimmers, returns, and lines to the equipment pad in place

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

Requirements vary by jurisdiction; confirm local code and permit conditions.

## 02 Inspections continued

### 4 Electrical & equipotential bonding

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ Perimeter bonding installed around the pool before the deck pour
- ☐ GFCI protection where required
- ☐ Light junction box location and height
- ☐ Pump, heater, and metal within the bonding area bonded
- ☐ Conduit, wiring method, and burial depth
- ☐ Equipment disconnect in place

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

### 5 Pre-deck

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ Deck forms set; slope drains away from the pool and house
- ☐ Deck drains and drainage path in place
- ☐ Perimeter bonding visible and connected (if not already inspected)
- ☐ Clearance from overhead power lines

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

### 6 Barrier, fence & alarms

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ Barrier height meets the local minimum (commonly 48 in.)
- ☐ Gates self-closing and self-latching, opening away from the pool
- ☐ No climbable objects against the outside of the barrier
- ☐ Gaps under and openings in the barrier within limits
- ☐ Doors from the house protected by alarms or another approved method, where required
- ☐ Safety cover or pool alarm installed, where required

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

### 7 Final

RESULT ☐ Pass ☐ Partial ☐ Fail

- ☐ All earlier inspections passed and signed off
- ☐ Electrical final complete
- ☐ Drain and suction covers installed
- ☐ Equipment installed, labeled, and running
- ☐ Barrier, gates, and alarms complete
- ☐ Required signage posted; site cleaned up

DATE INSPECTED | INSPECTOR | NOTES / CORRECTIONS REQUIRED

## 03 Final approval

FINAL APPROVAL DATE | CERTIFICATE / FINAL CARD #

CONTRACTOR SIGNATURE · superintendent

PRINTED NAME | DATE

Requirements vary by jurisdiction; confirm local code and permit conditions.